PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Providing Pathway, children play equipments and other development works in park at Doddabommasandra Lake in ward no. 10.
2	Estimate amount of work & sanctioned No.	250.00 Lakhs, CE/Lakes/TS-47/2019-20, Dted: 14-01-2020.
3	Amount put to tender	218.36 Lakhs
4	Agreement No	EE-4/Lakes/AG-09/20-21, Date: 16-04-2020
5	No. & date of work order issued	EE-4/Lakes/WO-09/20-21, Date: 16-04-2021
6	Time limit originallly fixed for completion of the work	6 Months till 16-10-2020
7	Name of the Contractor	K.N. Mahesh
8	Date of application of the contractor for granting the extension of time	30.08.2021
9	Date of receipt of application in the Sub Division	30.08.2021
10	Extension granted if any	from 16-10-2020 to 15.01.2021
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	-
13	Work carried out during the 2nd extension.	-
14	Time now applied	till 31-08-2021
15	Date of recommending the time limit applied for	31/08/2021
16	Whether the original application of the Contractor enclosed	Yes
17	Balance works remaining to be done	-
18	Probable time limit required for completion remaing works.	31.08.2021
19	Const of work charge establishment	Nil
20	Weekly notice as per Rule2 of the contract has been issued.	No
21	Reasons for not completing the Work with in stipulated Time	-
22	Remarks by the Asst. Executive Engineer	Recommended for time extension without Signature : penalty.
23	Daily rate & fine proposed	Extension time may be recommended without fine
24	Recommendation of the Executinve Engineer.	Recommended for time extension without Signature : penalty.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
(ಕೆರೆಗಳು), ಬಿ.ಬಿ.ಎಂ.ಪಿ.

24/9/21
Executive Engineer
Lakes, BBMP

04/10/21
Chief Engineer
Lakes, BBMP

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು, ಕೆರೆಗಳು,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ